

**Annex 6.1: Status of Roads under Implementation through EDF Programme**

LGA	Project/ Activity	Project / Contract ( TZS.) as revised	Project Length (Km)	Contract Period	Contractor	Actual Implementation		Remarks
						Phy. (Km)	Financial (TZS.)	
<b>IRINGA DC</b>	Upgrading of Kising'a – Isimani Tarafani road, Lot 1	16,592,389,502.00	34.967	1 <sup>st</sup> Oct.2015 to 30 June 2016 <b>Revised Comp.</b> 30th April 2018	DB Shapriya & Co. Ltd - Tanzania	26.68	11,465,729,980.00	Works on progress 86 %. 26.68Km of Single Surface Dressing and 3.25 Km of Sand Seal are completed.Termination process is underway by MoFP
<b>MUFINDI DC</b>	Upgrading of Kitiru – Itulituli road, Lot 2	8,562,651,240.00	14.971	1 <sup>st</sup> Oct.2015 to 30 June 2016 <b>Revised Comp.</b> 31 Oct 2017	Impresa Di Costruzioni Ing. E Mantovani S.P.A – Italy	14.97	8,126,314,532.00	Works completed.
<b>SONGEA DC</b>	Upgrading of Peramiho – Morogoro Village and Peramiho –Lundusi road, Lot 5.	5,849,873,042.00	13.769	1st Oct.2015 to 30 June 2016 <b>Revised Comp.</b> 31st Oct. 2017	G'S Contractors Ltd - Tanzania	13.769	5,635,966,766.00	Works completed
<b>MBINGA DC</b>	Upgrading of Longa – Kipololo – Litoho A	7,019,808,666.00	13.5	1st Oct. 2015 to 30 June 2016 <b>Revised Comp.</b> 31st March 2018.	Canopies International (T) Ltd - Tanzania	13.50	6,560,115,342.00	Works completed but payments is underway
	Upgrading of Longa – Kipololo – Litoho B, Lot 7.	7,410,188,266.00	11.454	1st May 2016 to 31st Jan. 2017 <b>Revised Comp.</b> 30th March. 2018	G'S Contractors Ltd - Tanzania	11.454	6,262,319,838.00	Works completed but payments is underway
	<b>TOTAL</b>	<b>45,434,910,716.00</b>	<b>88.66</b>			<b>80.37</b>	<b>38,050,446,458.00</b>	