

**TABLE P6: EMERGENCY WORKS FOR FY 2017/18**
**Annex III**

S/N	Council	Project Names	Actual implementation up to fourth Qtr FY 2017/18						
			Length/Bridge		Funds Released	Cost (contact amount) .Tshs.	Payment 3rd Qtr	Balance	Status
			Km	Brdg					
1	IALA MC	Rehabilitation of Bonyokwa - Kwa Pengo Rd	0.5km + drainage structure		109,119,910.00	109,119,910.00	109,119,910.00	-	completed
		Rehabilitation of Kigaga – Kinyerezi Road	0.5km + drainage structure		111,514,720.00	111,514,720.00	111,514,720.00	-	completed
		Rehabilitation of Pugu - Mnadani Road (bridge)	drainage structure	1	165,899,680.00	165,879,000.00	165,879,000.00	-	completed
		Rehabilitation of Mwangati - Samaria Road (Drainage)	drainage structure	1	191,425,500.00	191,425,500.00	191,425,500.00	-	completed
		Rehabilitation of Kitunda - Kipera Road (Drainage)	drainage structure	1	90,016,300.00	91,786,300.00	91,786,300.00	-	completed
2	TEMEKE MC	Rehabilitation of Kijichi - Nasaco Road	1KM + Crossing		699,968,920.00	699,968,920.00	699,968,920.00	-	completed
		Rehabilitation of Uzomboko - Kingugi Road.			45,000,000.00	45,000,000.00	45,000,000.00	-	completed
3	UBUNGO MC	Rehabilitation of Msigani Road.	0.3KM		25,000,000.00	25,530,000.00	25,530,000.00	-	completed
		Rehabilitation of Msumi bridge		1	73,366,500.00	73,366,500.00	73,366,500.00	-	completed
		Msumi Madale road, construction of relief pipe culvert and protection works			153,000,000.00	153,000,000.00	153,000,000.00	-	completed
		Shunga Shunga Box Culvert			97,527,000.00	97,527,000.00	97,527,000.00	-	completed
4	KIBAHA TC	Rehabilitation of KCC - Tangini Road.	0.5km		32,641,396.00	32,641,396.00	32,641,396.00	-	completed
5	Madaba DC	Kandete Juu Box Culvert			6,000,000.00	6,000,000.00	-	6,000,000.00	Not executed
6	Muheza DC	Repair of Vented Drift and Wing walls			20,000,000.00	20,000,000.00	20,000,000.00	-	completed
		Kwasemaiko Majumbasita Road, Wing walls Washed			15,000,000.00	15,000,000.00	15,000,000.00	-	completed

		Azimio Machemba Road, wing walls washed			30,000,000.00	30,000,000.00	30,000,000.00	-	completed
7	Hanang' DC	Protections works for 4 culverts and ditch drainage along Ishponga-Gawidu Road at Ch 4+900, 8+400, 10+100 and 12+500			41,500,000.00	41,500,000.00	41,500,000.00	-	completed
8	Babati DC	Mapea - Shaurimoyo - Maholei rd.			37,829,000.00	37,829,000.00	37,829,000.00		completed
9	Sikonge DC	Culvert at Sikonge-Kisanga-Ulyanyama Road			13,709,280.00	13,709,280.00	13,709,280.00	-	completed
10	Kigoma DC	Foot Bridge			175,725,600.00	100,000,000.00	100,000,000.00		Work on progress
11	Igunga DC	Box Culvert at Igunga-Itumba-Simbo			297,709,280.00	297,709,280.00	84,951,760.00	212,757,520.00	Works on progress 60%
12	Geita DC	Repair of two cells Box Culverts at Kilombero 1 Kilombero 2			17,021,500.00	17,021,500.00	16,141,810.00	879,690.00	completed
11	Mbogwe DC	Shenda Mwabomba RD			22,759,800.00	22,759,800.00	22,759,800.00	-	completed
12	Kishapu DC	Bridge Repair at Isoso Mwabusiga Road			30,282,340.00	30,282,340.00	30,282,340.00	-	Completed
		Repair of Drift at DED-DC Road			5,841,000.00	5,841,000.00	5,841,000.00	-	Completed
		Repair of Drift at Mnadani-RC Road			15,393,100.00	15,393,100.00	15,393,100.00	-	Completed
13	Ukerewe DC	Filling station side ditch and Rwekazoba Box Culvert			38,215,340.00	38,215,340.00	37,731,680.00	483,660.00	Completed
		Muhula – Igala road			59,511,580.00	59,511,580.00	59,511,580.00	-	Completed
14	Mwanza CC	sinai and saut (saut bondeni), shamaliwa secondary school roads within mwanza city council. /side drain=313m			105,836,962.38	103,512,184.00	103,512,184.00	-	Completed
		Emergency works at uhuru box culvert along uhuru road			26,553,720.00	22,689,889.60	21,530,232.80	1,159,656.80	Completed
15	Ilemela MC	Major repair kawekamo, isesa, kabusungu and igumamoyo bridge			146,177,750.00	146,177,750.00	99,337,660.00	46,840,090.00	Completed

16	Misungwi DC	Buhunda-Gukwa-Nyangh'omango road, 3 lines culverts replacement with fills			91,118,400.00	91,118,400.00	65,508,447.00	25,609,953.00	Works on progress 85%
		Box culvert and fill at Mbalama-Mwamazengo-Lubili road			41,389,500.00	41,389,500.00	41,389,500.00	-	Completed
		3 Lines culverts and fill at Mbarika-Ilujamate-Mwawile			43,665,000.00	43,665,000.00	43,665,000.00	-	completed
17	Mpimbwe DC	Repair of Kibaoni - Chamalendi rd			40,415,000.00	40,415,000.00	40,415,000.00		completed
17	Mpanda DC	Installation of gabions at Kampalmsega - Itunya Road			95,579,410.00	95,579,410.00	-	95,579,410.00	Works on progress 35%
18	Makete DC	Makete-Nkenja bridge and repair of culvert			14,500,000.00	14,500,000.00	14,500,000.00	-	Completed
19	Mkalama DC	Mwengeza-Ikolo – Endasiku bridge repair			43,401,550.00	43,401,550.00	43,401,550.00	-	completed
20	Manyoni DC	Manyoni-Masigati-Hika road 1.2km embarkment re installation & construction of new box culvert and side drains			114,136,385.00	114,136,385.00	114,136,385.00	-	completed
21	Lindi DC	Mkwajuni-Mipingo road replace with new culvert structures and masonry			68,263,200.00	68,263,200.00	68,263,200.00	-	completed
22	S/Wanga MC	Majengo C road, Costruction of box culvert retaining wall , slab culvert and Masonry lining.			97,068,136.00	97,068,136.00	97,068,136.00	-	Completed
23	S/Wanga DC	Mpui-Kapewa-Mpwapwa rd,Construction of drift.			42,755,884.00	42,755,884.00	42,755,884.00	-	Completed
		Miangalua-Chombe-Kipeta vented drift repair			9,038,800.00	9,038,800.00	9,038,800.00	-	Completed
24	Kalambo DC	Kawala- Kaponzwa road with Box culvert and drainage			160,669,980.00	160,669,980.00	159,743,090.00	926,890.00	Completed
25	Chemba DC				69,003,037.00	69,003,037.00	69,003,037.00		Completed

26	Kondoa DC				33,205,200.00	33,205,200.00	33,205,200.00		Completed
27	Bahi DC	Lamaiti-Babayu box culvert has collapsed new box culvert required			120,021,540.60	120,021,540.60	120,021,540.60	-	completed
28	Chamwino	Box culvert along Gwandi requires fill & graveling & construction of retaining wall			72,466,920.00	117,778,920.00	117,778,920.00	-	Completed
		Dabalo-Manyemba retaining wall			45,312,000.00	45,312,000.00	45,312,000.00	-	completed
29	Mpwapwa DC	Mahewa-Hazina road requires construction of retaining wall and drains			91,145,323.00	91,145,323.00	91,145,323.00	-	Completed
		Angleface-Korongoni retaining wall			67,968,000.00	67,968,000.00	67,968,000.00	-	Completed
		Miembeni bridge repair			21,004,000.00	21,004,000.00	21,004,000.00	-	Completed
		Chogola vented drift			8,720,200.00	8,720,200.00	8,720,200.00	-	Completed
30	Dodoma MC	Extension of pipe culvert three lines along Chihanga-Gawaye rd			31,541,400.00	31,541,400.00	31,541,400.00	-	Completed
		repair of vented drift along Mhande-Chololo-Mapinduzi-Kikombo rd buy adding 2 line of culvert			31,340,800.00	31,340,800.00	31,340,800.00	-	Completed
		shoulder repair and protection works with sandbags along Mlimwa ring rd			20,000,000.00	20,000,000.00	20,000,000.00	-	Completed
		Protection works at Nzuguni vented drift by fill and gabions			10,000,000.00	10,000,000.00	10,000,000.00	-	Completed

31	Morogoro MC	Pot holes repair on Boma road, Kigurunyembe TTC road, Kichangani road, Rwegasore road, Stesheni road, Machupa road, Fundogoro road, Kikundi road, Kingalu road, Mfungua kinywa road, John Mahenge road, Sabasaba road, Rungemba road, Makongoro road, Rusegwa road, Mlapakolo road, Nkomo road, Bundi road, Kilakala flats road			155,500,709.16	155,500,709.16	155,500,709.16	-	Completed
30	Maswa DC	Uwanja wa ndege road storm water drainage works			99,996,976.00	99,996,976.00	99,996,976.00	-	Completed
31	Mbeya CC	Tembela/Mwasanga bridge repair			30,666,868.50	30,666,868.50	30,666,868.50	-	Completed
		Nzovwe-Swava bridge			40,525,035.00	40,525,035.00	40,525,035.00	-	Completed
		Itigi Sec. road side drain and culvert			11,339,918.00	11,339,918.00	11,339,918.00	-	Completed
32	Mbarali DC	Ihahi-Kibaoni road replacement of 3 culvert			20,537,900.00	20,537,900.00	20,537,900.00	-	Completed
33	Kalambo DC	Ilambila Kifone Road, Section Eroded 400m			54,933,720.00	54,933,720.00	52,681,100.00	2,252,620.00	completed
34	Kaliua DC	Kigom Jct - Usinge - Maboha rd			108,000,000.00	108,000,000.00	108,000,000.00	-	completed
35	Simanjiro DC				60,082,608.00	60,082,608.00	60,082,608.00		completed
36	Longido DC	Longido Road			153,000,000.00	153,000,000.00	153,000,000.00	-	Completed
37	Dodoma MC	Ilazo roads			101,000,000.00	101,000,000.00	101,000,000.00	-	completed
		Nzunguni roads			470,145,748.00	470,145,748.00	470,145,748.00	-	completed
38	Malinyi DC				38,000,000.00	38,000,000.00	38,000,000.00	-	Completed
					<b>5,727,005,326.64</b>	<b>5,692,682,437.86</b>	<b>5,300,192,948.06</b>	<b>391,329,833.00</b>	